

APPENDIX B

Project Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022				2023				2024			
						Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1		RR Infrastructure	1001 days	Wed 1/1/20	Wed 11/1/23																				
2		Design New Mouse River RR Bridge	262 days	Wed 1/1/20	Thu 12/31/20																				
3		Design Amtrak Platform Modifications	262 days	Wed 1/1/20	Thu 12/31/20																				
4		Design Railroad Civil Modifications	262 days	Wed 1/1/20	Thu 12/31/20																				
5		Design RR Track and Signal Modification	262 days	Thu 7/2/20	Fri 7/2/21																				
6		Phase 0.1 - Construct New Mouse River RR Bridge	263 days	Fri 1/1/21	Tue 1/4/22																				
7		Phase 0.2 - Abandon and Demolish Existing Pedestrian Bridge East of 3rd	107 days	Mon 7/5/21	Tue 11/30/21																				
8		Phase 1 - Construct Temporary Track Crossovers	22 days	Mon 5/2/22	Tue 5/31/22																				
9		Phase 2 - Construct New Mainline Embankment	43 days	Wed 6/1/22	Fri 7/29/22																				
10		Phase 3.1 - Construct Track Crossovers to New Mainline	21 days	Mon 8/1/22	Mon 8/29/22																				
11		Phase 3.2 - Construct 3rd Line Mouse River Bridge	195 days	Mon 8/1/22	Fri 4/28/23																				
12		Phase 3.3 - Construct Track Realignment and Amtrak Platform West of Broadway	88 days	Mon 8/1/22	Wed 11/30/22																				
13		Phase 4 - Construct North Old Switch Yard Improvements	44 days	Mon 5/1/23	Thu 6/29/23																				
14		Phase 5 - Construct Track 5 Rail Grade Adjustments East of 3rd	22 days	Fri 6/30/23	Mon 7/31/23																				
15		Phase 6 - Construct North Old Switch Yard Improvements	44 days	Tue 8/1/23	Fri 9/29/23																				
16		Phase 7 - Construct Switch and Signal Adjustments on West End near CP	23 days	Mon 10/2/23	Wed 11/1/23																				
17		3rd Street Bridge	761 days	Wed 1/1/20	Wed 11/30/22																				
18		Design/Environmental	262 days	Wed 1/1/20	Thu 12/31/20																				
19		Bidding/Contracting	64 days	Fri 1/1/21	Wed 3/31/21																				
20		Construct New 3rd Street Bridge	392 days	Thu 4/1/21	Fri 9/30/22																				
21		Closeout	43 days	Mon 10/3/22	Wed 11/30/22																				
22		Acquisitions	392 days	Wed 1/1/20	Thu 7/1/21																				
23		Appraisals, Negotiations, and Environmental Clearances	130 days	Wed 1/1/20	Tue 6/30/20																				
24		Acquisitions	131 days	Wed 7/1/20	Wed 12/30/20																				
25		Demolition and Site Restorations	131 days	Thu 12/31/20	Thu 7/1/21																				
26		Flood Risk Management Features	1216 days	Wed 1/1/20	Wed 8/28/24																				
27		Design - Final Flood Risk Management Feature	262 days	Wed 1/1/20	Thu 12/31/20																				
28		Bidding/Contracting	64 days	Fri 1/1/21	Wed 3/31/21																				
29		Construct Flood Risk Management Features	847 days	Thu 4/1/21	Fri 6/28/24																				
30		Closeout	43 days	Mon 7/1/24	Wed 8/28/24																				

Project: Project1 - RR and 3rd S
Date: Tue 7/9/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			